

Flat 6 Ty Bethania, Herbert Street, Treorchy.				Survey Type >			Management			Initial Survey Date(s) >						14/12/2011					
2220AS507																					
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Risk ratings			Management Action			
															Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"			Last date ACM inspected	Last date ACM modified
G			NGA55 97-1	2220AS50 7-001	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	30SM	NA	NA	NA	NA	NA	NA	No action not an ACM	14/12/11			
G			NGA55 97-2	2220AS50 7-002	Kitchen	Underside sink top and drainer	Bitumen pads	Bitumen coatings on metal	Negative asbestos sample	2No	NA	NA	NA	NA	NA	NA	No action not an ACM	14/12/11			
H				2220AS50 7-003	Bathroom and kitchen	Floors	Black/white check sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	8SM	NA	NA	NA	NA	NA	NA	No action not an ACM	14/12/11			

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.