

Flat 11 Ty Bethania, Herbert Street, Treorchy.				Survey Type >			Management		Initial Survey Date(s) >							14/12/2011							
2220AS508																Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	(1 Asbestos type = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Risk ratings			Management Action					
														Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"				Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGA56 01-1	2220AS50 8-001	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	30SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	14/12/11				
G			NGA56 01-2	2220AS50 8-002	Kitchen	Floor	Beige vinyl floor tile	PVC vinyl floor tiles & unbacked PVC flooring	Negative asbestos sample	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	14/12/11				
G			NGA56 01-3	2220AS50 8-003	Kitchen	Underside sink top and drainer	Bitumen pads	Bitumen coatings on metal	Negative asbestos sample	2No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	14/12/11				
H				2220AS50 8-004	Bathroom	Floor	Beige sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	14/12/11				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.