

6 Abertonllwyn Street, Treherbert, Treorchy.					Survey Type >			Management		Initial Survey Date(s) >							15/12/2011						
2220AS510																	Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?	
G			NGA55 91-1	2220AS51 0-002	GF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	35SM	NA	NA	NA	NA	NA	NA	NA		No action not an ACM	15/12/11			
G			NGA55 91-2	2220AS51 0-004	GF - Under stairs cupboard	Floor	Black vinyl floor tile	PVC vinyl floor tiles & unbacked PVC flooring	Negative asbestos sample	2SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	15/12/11				
G			NGA55 91-3	2220AS51 0-006	FF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	35SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	15/12/11				
H				2220AS51 0-001	GF - Kitchen	Underside sink top	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	15/12/11				
H				2220AS51 0-005	GF - Kitchen	Floor	Beige sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	12SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	15/12/11				
H				2220AS51 0-007	FF - Bathroom	Floor	Grey sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	15/12/11				
H				2220AS51 0-008	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	50SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	15/12/11			White membrane	
H				2220AS51 0-009	External - Roof	Roof covering	Slate	Cement - Fully comp flat sheet, tiles, slates & boards	Discounted material (not sampled)	50SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	02/12/22			RHA confirm non-asbestos as replaced during	
I				2220AS51 0-003	GF - Lounge	Within back boiler	N/A	No access (Presumption)	Removed	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	18/06/14				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.