

Flat 8 Watkin Rhys Court, Eleanor Street, Tonypanydy.				Survey Type >			Management			Initial Survey Date(s) >						04/01/2012					
2220AS524																Management Action					
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	(1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Risk ratings			Management Action			
														Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGA56 48-1	2220AS52 4-001	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	42SM	NA	NA	NA	NA	NA	NA	No action not an ACM	04/01/12			
G			NGA56 48-2	2220AS52 4-005	Closet 1	Corner of closet wall	Boxing board	Insulating board	Negative asbestos sample	3LM	NA	NA	NA	NA	NA	NA	No action not an ACM	04/01/12			
H				2220AS52 4-002	Kitchen	Floor	Brown sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	No action not an ACM	04/01/12			
H				2220AS52 4-003	Kitchen	Underside sink top	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	No action not an ACM	04/01/12			New kitchen
H				2220AS52 4-004	Bathroom	Floor under existing carpet	Beige sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	No action not an ACM	04/01/12			No bath only shower

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.