

9 Balaclava Court, Penygraig, Tonymandy.				Survey Type >			Management		Initial Survey Date(s) >							11/01/2012						
2220AS539																Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	PHH ENVIRONMENTAL Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGA57 06-1	2220AS53 9-001	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	42SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/01/12			
H				2220AS53 9-002	Kitchen	Underside sink top	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/01/12			
H				2220AS53 9-003	Kitchen	Floor	Beige sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/01/12			
H				2220AS53 9-004	Bathroom	Floor	Grey speckled vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/01/12			
H				2220AS53 9-005	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	50SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/01/12			

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.