

4 Oakwood Drive, Thomastown, Porth.				Survey Type >			Management		Initial Survey Date(s) >							08/02/2012							
2220AS588																Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	(1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Risk ratings			Management Action					
														Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	 Recommendation			Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGA60 31-1	2220AS58 8-001	GF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	35SM	NA	NA	NA	NA	NA	NA	No action not an ACM	08/02/12					
G			NGA60 31-2	2220AS58 8-003	FF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	35SM	NA	NA	NA	NA	NA	NA	No action not an ACM	08/02/12					
H				2220AS58 8-002	GF - Kitchen	Under sink top	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	No action not an ACM	08/02/12					
H				2220AS58 8-004	FF - Bathroom	Floor	White patterned sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	6SM	NA	NA	NA	NA	NA	NA	No action not an ACM	08/02/12					
H				2220AS58 8-005	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	50SM	NA	NA	NA	NA	NA	NA	No action not an ACM	08/02/12					

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.