

10 Oakwood Drive, Thomastown, Porth.					Survey Type >			Management		Initial Survey Date(s) >							13/02/2012						
2220AS604																	Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
E				2220AS604-003	GF - All areas	Under existing laminated flooring	N/A	No access (Presumption)	No access (Presumption)	40SM	NA	NA	NA	NA	NA	NA	NA	Re-evaluate if access obtained	26/07/23			New carpet fitted; looks like beige sheet vinyl flooring or tile under (21/06/2013)	
G			NGA6045-1	2220AS604-001	GF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/02/12				
G			NGA6045-2	2220AS604-004	FF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/02/12				
H				2220AS604-002	GF - Kitchen	Under side sink top	Bitumen pad	Bitumen coatings on metal	Discounted material	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/02/12			New kitchen	
H				2220AS604-005	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	50SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/02/12				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.