

Flat 41 Balaclava Court, Penygraig, Tonypanyd.				Survey Type >			Management			Initial Survey Date(s) >						22/06/2012							
2220AS629																Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	(1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Risk ratings			Management Action					
														Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	 Recommendation			Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGA68 36-1	2220AS62 9-001	Kitchen	Under side sink top	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	1No	NA	NA	NA	NA	NA	NA	No action not an ACM	22/06/12					
G			NGA68 36-2	2220AS62 9-002	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	42SM	NA	NA	NA	NA	NA	NA	No action not an ACM	22/06/12					
H				2220AS62 9-003	Bathroom	Floor	Fawn sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	5SM	NA	NA	NA	NA	NA	NA	No action not an ACM	22/06/12					
H				2220AS62 9-004	Kitchen	Floor	Tile effect sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	6SM	NA	NA	NA	NA	NA	NA	No action not an ACM	22/06/12					
H				2220AS62 9-005	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	50SM	NA	NA	NA	NA	NA	NA	No action not an ACM	22/06/12					

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.