

23 Ty Mawr Uchaf, Hopkinstown.					Survey Type >			Management		Initial Survey Date(s) >							27/06/2012						
2220AS647																	Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"			Last date ACM inspected	Last date ACM modified	Note	Licensed work?
A			NGA68 99-2	2220AS64 7-006	External	Gable and porch under cloaks	Lining board	Insulating board	Positive asbestos sample	7LM	0	0	2	1	5	1	6	Record, manage & monitor	20/11/23				Yes
G			NGA68 99-1	2220AS64 7-001	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	27/06/12				
H				2220AS64 7-002	Kitchen	Underside sink top	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	27/06/12				
H				2220AS64 7-003	Kitchen	Floor	Beige sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	6SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	27/06/12				
H				2220AS64 7-004	Bathroom	Floor	Grey sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	27/06/12				
H				2220AS64 7-005	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	40SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	27/06/12				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.