

6 Stanley Court, Tallis Street, Cwmparc, Treorchy.				Survey Type >		Update Asbestos Survey		Initial Survey Date(s) >							03/07/2012							
2220AS662				Register Type >		Final		Risk ratings							Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			PHH24 561-1	2220AS66 2-003	All first floor areas except cupboards	Under current flooring	Tiles and adhesive	PVC vinyl floor tiles & unbacked PVC flooring	Negative asbestos sample	50SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	03/11/21	03/11/21	Surveyor accessed beneath flooring, tiles were found.	
G			NGA69 06-1	2220AS66 2-005	GF - Hall to FF - Landing	Floor and stairs	Beige vinyl tile	PVC vinyl floor tiles & unbacked PVC flooring	Negative asbestos sample	5SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	03/07/12			
G			NGA69 06-2	2220AS66 2-006	FF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	56SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	03/07/12			
H				2220AS66 2-001	FF - Kitchen and bathroom	Floor	Black sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	8SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	03/07/12			
H				2220AS66 2-002	FF - Kitchen	Under sink	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	03/07/12			
H				2220AS66 2-004	GF - Hall to FF - Landing	Stair treads	Black stair nosings	Reinforced plastic and resin composites	Discounted material (not sampled)	12No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	03/07/12			
H				2220AS66 2-007	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	65SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	03/07/12			

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.