

Flat 9 Ty Bethania, Herbert Street, Treorchy.				Survey Type >			Management			Initial Survey Date(s) >						03/07/2012							
2220AS663																Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	(1 Asbestos type = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Risk ratings			Management Action			Licensed work?		
														Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	 Recommendation			Last date ACM inspected	Last date ACM modified	Note	
G			NGA69 09-1	2220AS66 3-001	Kitchen	Under sink and drainer	Bitumen pads	Bitumen coatings on metal	Negative asbestos sample	2No	NA	NA	NA	NA	NA	NA	No action not an ACM	03/07/12					
G			NGA69 09-2	2220AS66 3-003	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	46SM	NA	NA	NA	NA	NA	NA	No action not an ACM	03/07/12					
H				2220AS66 3-002	Kitchen and bathroom	Floors	Grey sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	8SM	NA	NA	NA	NA	NA	NA	No action not an ACM	03/07/12					

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.