

27 Ty Mawr, Uchaf, Hafod Lane, Hopkinstown, Pontypridd.					Survey Type >			Management		Initial Survey Date(s) >							10/07/2012					
2220AS677																						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** A accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Risk ratings			Management Action				
															Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	PHH ENVIRONMENTAL		Recommendation	Last date ACM inspected	Last date ACM modified
A			NGA69 61-2	2220AS67 7-004	External - Porch	Under cloak	Lining board	Insulating board	Positive asbestos sample	2LM	0	0	2	1	5	1	6	Record, manage & monitor	20/11/23			
G			NGA69 61-1	2220AS67 7-002	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/07/12			
H				2220AS67 7-001	Kitchen	Underside sink top	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/07/12			
H				2220AS67 7-003	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	50SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	10/07/12			

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.