

15 Ty Bethany, Herbert Street, Treorchy.				Survey Type >			Management			Initial Survey Date(s) >						11/07/2012						
2220AS688																Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	(1 Asbestos type = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Risk ratings				Last date ACM inspected	Last date ACM modified	Note	Licensed work?
															Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"					
Recommendation																						
G			NGA69 74-1	2220AS68 8-001	Kitchen	Under side of sink and drainer	Bitumen pads	Bitumen coatings on metal	Negative asbestos sample	2No	NA	NA	NA	NA	NA	NA	No action not an ACM	11/07/12				
G			NGA69 74-2	2220AS68 8-002	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	42SM	NA	NA	NA	NA	NA	NA	No action not an ACM	11/07/12				
H				2220AS68 8-003	Kitchen and bathroom	Floors	Tile effect vinyl sheet flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	12SM	NA	NA	NA	NA	NA	NA	No action not an ACM	11/07/12				

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.