

Flat 2 Pendyrus Court, Hirwaun Place, Tylorstown, Ferndale.					Survey Type >			Management		Initial Survey Date(s) >							11/07/2012						
2220AS689																	Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"			Last date ACM inspected	Last date ACM modified	Note	Licensed work?
																		Recommendation					
A			NGA69 72-3	2220AS68 9-006	External - Roof and porch	Under cloak to gable end verges	Lining board	Cement - Fully comp flat sheet, tiles, slates & boards	Positive asbestos sample	12LM	0	0	1	1	3	2	5	Record, manage & monitor	16/01/24				No*
G			NGA69 72-1	2220AS68 9-001	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	44SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/07/12				
G			NGA69 72-2	2220AS68 9-005	Boiler cupboard	Ceiling	Lining board	Insulating board	Negative asbestos sample	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/07/12				
H				2220AS68 9-002	Kitchen	Under side of sink	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/07/12				
H				2220AS68 9-003	Kitchen	Floor	Beige speckled vinyl sheet flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	6SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/07/12				
H				2220AS68 9-004	Bathroom	Floor	Tile effect vinyl sheet flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/07/12				
H				2220AS68 9-007	External	Low level brick work	D.P.C	Bitumen damp proof courses	Discounted material (not sampled)	16SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	11/07/12				

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.