

3 Park Place, Maerdy, Ferndale.				Survey Type >			Management		Initial Survey Date(s) >							20/08/2012					
2220AS714																Management Action					
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	(1 Asbestos type = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Risk ratings			Management Action			
														Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGAR0 0224-1	2220AS71 4-002	GF- All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	30SM	NA	NA	NA	NA	NA	NA	No action not an ACM	20/08/12			
G			NGAR0 0224-2	2220AS71 4-004	FF- All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	30SM	NA	NA	NA	NA	NA	NA	No action not an ACM	20/08/12			
H				2220AS71 4-001	GF- Kitchen	Underside sink top	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	No action not an ACM	20/08/12			
H				2220AS71 4-003	GF- Kitchen	Floor	Red sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	12SM	NA	NA	NA	NA	NA	NA	No action not an ACM	20/08/12			
H				2220AS71 4-005	Roof space	Underside roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	50SM	NA	NA	NA	NA	NA	NA	No action not an ACM	20/08/12			

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.