

Kitchen - 13 Clos Ynysgrug, Trealaw Road, Tonypandy.				Survey Type >		Refurbishment		Initial Survey Date(s) >							12/02/2020								
2220AS715A				Register Type >		Final		Risk ratings							Management Action								
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGAR0 0235-3	2220AS71 5A-001	Kitchen	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	9SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	12/02/20			On to plasterboard. Previously sampled as negative, please refer to 2220AS715-003	
G			NGAR0 0235-1	2220AS71 5A-002	Kitchen	Under basin	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	12/02/20			On to plasterboard. Previously sampled as negative, please refer to 2220AS715-001	
G			PHH15 227-1	2220AS71 5A-003	Kitchen	Floor	Tan tiles and adhesive	PVC vinyl flooring and adhesive	Negative asbestos sample	6SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	12/02/20				
H				2220AS71 5A-004	Kitchen	Floor	Beige vinyl tiles	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	1SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	12/02/20				