

29 Graig Wen, Maerdy, Ferndale.					Survey Type >			Management		Initial Survey Date(s) >							24/08/2012						
2220AS724																	Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Risk ratings				Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
															Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"						
A			NGAR0 0269-5	2220AS72 4-008	External - Porch	Under cloak	Lining board	Insulating board	Positive asbestos sample	1LM	0	0	1	1	4	1	5	Record, manage & monitor	11/01/24				Yes
G			NGAR0 0269-1	2220AS72 4-001	GF - All areas	Ceilings	'Artex' - ' Stipple'	Textured coatings & joint compound	Negative asbestos sample	42SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	24/08/12				
G			NGAR0 0269-2	2220AS72 4-002	GF - Kitchen	Under side sink top	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	24/08/12				
G			NGAR0 0269-3	2220AS72 4-004	FF - All areas	Ceilings	'Artex' - ' Stipple'	Textured coatings & joint compound	Negative asbestos sample	42SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	24/08/12				
G			NGAR0 0269-4	2220AS72 4-007	External	Lower brick work	Damp proof courses	Bitumen damp proof courses	Negative asbestos sample	12LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	24/08/12				
H				2220AS72 4-003	GF - Kitchen	Floor	Beige speckled sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	12SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	24/08/12				
H				2220AS72 4-005	FF - Bathroom	Floor	Black sheet vinyl flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	24/08/12				
H				2220AS72 4-006	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	50SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	24/08/12				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.