

13 Fforch Close, Cemetery Road, Treorchy.				Survey Type >			Management			Initial Survey Date(s) >						24/06/2010					
2220AS74										Risk ratings						Management Action					
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	* Accessibility	* Damage	* Surface treatment	Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G		05FF00/300	00005/B712-1	2220AS74-001	GF - Understairs cupboard	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	1SM	NA	NA	NA	NA	NA	NA		No action not an ACM	24/06/10		
G		05FF00/300	00005/B712-2	2220AS74-003	FF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	No action not an ACM	24/06/10			
G		05FF00/300	00005/B712-3	2220AS74-004	External - Perimeter Foundations	Exterior brickwork	Damp proof course	Bitumen damp proof courses	Negative asbestos sample	36LM	NA	NA	NA	NA	NA	NA	No action not an ACM	24/06/10			
H		05FF00/300		2220AS74-002	GF - Kitchen	Underside sink top and drainer	Bitumen pads	Bitumen coatings on metal	Discounted material (not sampled)	2No	NA	NA	NA	NA	NA	NA	No action not an ACM	24/06/10			