

12 Gelli Fedi Rise, Brynna, Pontyclun.					Survey Type >			Management		Initial Survey Date(s) >							25/09/2012						
2220AS752																	Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"			Last date ACM inspected	Last date ACM modified	Note	Licensed work?
																		Recommendation					
E				2220AS752-009	External	Under plastic soffits	N/A	No access (Presumption)	No access (Presumption)	20SM	NA	NA	NA	NA	NA	NA	NA	Re-evaluate if access obtained	16/10/23				
G			NGAR00397-1	2220AS752-001	GF - All areas except toilet	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	56SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/09/12				
G			NGAR00397-2	2220AS752-004	FF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/09/12				
H				2220AS752-002	GF - Kitchen	Under sink top	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/09/12				
H				2220AS752-003	GF - Kitchen	Floor	Stone effect sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	10SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/09/12				
H				2220AS752-005	GF - Bathroom	Floor	Blue sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/09/12				
H				2220AS752-006	FF - Bathroom	Floor	Purple sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/09/12				
H				2220AS752-007	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	60SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/09/12				
H				2220AS752-008	External	Lower brick work	Damp proof course	Bitumen damp proof courses	Discounted material	26SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	25/09/12			Plastic	

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.