

19 Gelli Fedi Rise, Brynna, Pontyclun.					Survey Type >			Management		Initial Survey Date(s) >							28/09/2012						
2220AS763																	Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"			Last date ACM inspected	Last date ACM modified	Note	Licensed work?
																	Recommendation						
E				2220AS763-001	External	Under plastic soffits	N/A	No access (Presumption)	No access (Presumption)	12SM	NA	NA	NA	NA	NA	NA	NA	Re-evaluate if access obtained	28/07/23				
E				2220AS763-006	GF - Hall, lounge and dining room	Under laminated flooring	N/A	No access (Presumption)	No access (Presumption)	32SM	NA	NA	NA	NA	NA	NA	NA	Re-evaluate if access obtained	28/07/23				
G			NGAR00438-1	2220AS763-003	GF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	28/09/12				
G			NGAR00438-2	2220AS763-007	FF - All areas	Ceilings	'Artex' - 'Stipple'	PVC vinyl floor tiles & unbacked PVC flooring	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	28/09/12				
H				2220AS763-002	External	Lower brick work	Damp proof course	Bitumen damp proof courses	Discounted material (not sampled)	20SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	28/09/12			Plastic	
H				2220AS763-004	GF - Kitchen	Under side sink	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	28/09/12				
H				2220AS763-005	GF - Kitchen	Floor	Marble sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	9SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	28/09/12				
H				2220AS763-008	FF - Bathroom	Floor	Grey sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	28/09/12				
H				2220AS763-009	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	50SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	28/09/12				

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.