

33 Llys Catwg, New Park, Talbot Green, Pontyclun.					Survey Type >			Management		Initial Survey Date(s) >							02/10/2012						
2220AS776																	Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"			Last date ACM inspected	Last date ACM modified	Note	Licensed work?
																		Recommendation					
E				2220AS776-010	External	Under plastic soffits	N/A	No access (Presumption)	No access (Presumption)	12LM	NA	NA	NA	NA	NA	NA	NA	Re-evaluate if access obtained	19/10/23				
G			NGAR0 0431-1	2220AS776-003	GF - Kitchen and hall	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	14SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	02/10/12				
G			NGAR0 0431-2	2220AS776-004	GF - Under stairs cupboard	Ceiling	'Artex' - 'Random'	Textured coatings & joint compound	Negative asbestos sample	3SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	02/10/12				
G			NGAR0 0431-3	2220AS776-005	FF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	32SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	02/10/12				
G			NGAR0 0431-4	2220AS776-009	External - Gable end and porch canopy	Under cloak	Lining board	Insulating board	Negative asbestos sample	14LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	02/10/12				
H				2220AS776-001	GF - Kitchen	Under side sink top	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	02/10/12				
H				2220AS776-002	GF - Kitchen	Floor	Brown sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	12SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	02/10/12				
H				2220AS776-006	FF - Bathroom	Floor	Beige sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	02/10/12				
H				2220AS776-007	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	50SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	02/10/12				
H				2220AS776-008	External	Lower brick work	Damp proof course	Bitumen gutter linings & flashings	Discounted material	18LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	02/10/12			Plastic	

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.