

Kitchen Survey Only - 8 Lllys Deri, Llanharry, Pontyclun.				Survey Type >			Refurbishment		Initial Survey Date(s) >							22/09/2015							
2220AS808A																Management Action							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGAR5 981-1	2220AS80 8A-003	Ground floor - Kitchen	Walls	Plaster	Textured coatings & joint compound	Negative asbestos sample	16SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/09/15				
G			NGAR5 981-1	2220AS80 8A-004	Ground floor - Kitchen	Floor under current flooring	Beige vinyl tiles	PVC vinyl floor tiles & unbacked PVC flooring	Negative asbestos sample	14SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/09/15			Previously sampled as negative please refer to previous management report - 2220AS808	
G			NGAR5 981-2	2220AS80 8A-005	Ground floor - Kitchen	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	14SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/09/15			Previously sampled as negative please refer to previous management report - 2220AS808	
H				2220AS80 8A-001	Ground floor - Kitchen	Wall mounted boiler	Gaskets	Textiles - Gaskets & washers	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/09/15			Vaillant boiler	
H				2220AS80 8A-002	Ground floor - Kitchen	Walls	Ceramic tiles	Ceramic tiles	Discounted material (not sampled)	6SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/09/15				
H				2220AS80 8A-006	Ground floor - Kitchen	Under side of sink	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/09/15				
H				2220AS80 8A-007	Ground floor - Kitchen	Floor	Black vinyl sheet flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	14SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/09/15				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.