

Bathroom - 24 Clos Ynysygrug, Trealaw Road, Trealaw, Tonypandy.					Survey Type >		Refurbishment		Initial Survey Date(s) >							04/07/2017						
2220AS865A					Register Type >		Final		Risk ratings							Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGAR01478-1	2220AS865A-002	Bathroom	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	04/07/17		Previously sampled as negative, please refer to 2220AS865A-006	
G			PHH2432-1	2220AS865A-004	Bathroom	Bath panel	Lining board	Insulating board	Negative asbestos sample	2No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	04/07/17			
H				2220AS865A-001	Bathroom	Floor	Stone effect vinyl flooring sheet	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	04/07/17			
H				2220AS865A-003	Bathroom	Vertical boxing	Lining board	Insulating board	Discounted material (not sampled)	8LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	04/07/17		Plywood	
H				2220AS865A-005	Bathroom	Floor	Cream vinyl flooring sheet	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	04/07/17			

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.