

Flat 9 Pendyrus Court, Tylorstown, Ferndale.				Survey Type >			Management		Initial Survey Date(s) >							26/06/2013						
2220AS881																Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	(1 Asbestos type = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Risk ratings			Management Action			Licensed work?	
															PHH ENVIRONMENTAL	Last date ACM inspected	Last date ACM modified	Note				
															Recommendation							
G			NGAR01594-1	2220AS881-001	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	36SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/06/13			
H				2220AS881-002	Bathroom and kitchen	Floors	Brown speckled sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	8SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/06/13			
H				2220AS881-003	Kitchen	Within wall mounted boiler	Gaskets	Textiles - Gaskets & washers	Discounted material (not sampled)	Small Quants	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/06/13		Vaillant	
H				2220AS881-004	Kitchen	Under side sink top	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/06/13			
H				2220AS881-005	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	40SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/06/13			

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.