

Flat 4 Bethel Court, Trehafod Road, Trehafod, Pontypridd.				Survey Type >			Management		Initial Survey Date(s) >							26/07/2013								
2220AS910																Management Action								
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	(1 Asbestos type = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Risk ratings			PHH ENVIRONMENTAL			Last date ACM inspected	Last date ACM modified	Note	Licensed work?
															Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	Recommendation						
G			NGAR 01724-1	2220AS910-004	Kitchen	Behind boiler	Lining board	Insulating board	Negative asbestos sample	1SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/07/13					
G			NGAR 01724-2	2220AS910-005	All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/07/13					
H				2220AS910-001	Kitchen	Under side sink top	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/07/13					
H				2220AS910-002	Bathroom, kitchen and cupboard 1	Floors	Beige sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	10SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/07/13					
H				2220AS910-003	Hall	Floor	Tile effect sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	2SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/07/13					

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.