

Flat 10 Ty Alban, Grange Terrace, Llwynypia, Tonypanydy.					Survey Type >		Management		Initial Survey Date(s) >							26/07/2013							
2220AS928																							
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Risk ratings			Management Action					
															Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	PHH ENVIRONMENTAL		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
																Recommendation							
A			NGAR0928-1	2220AS928-004	All areas - Except kitchen	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Positive asbestos sample	40SM	1	0	1	1	3	5	8	Record, manage & monitor	04/12/23				No*
H				2220AS928-001	Kitchen and outside hall	Floors	Laminate effect sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	5SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/07/13				
H				2220AS928-002	Kitchen	Under side sink top	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/07/13				
H				2220AS928-003	Bathroom	Floor	Grey sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/07/13				

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.