

6 Swn Yr Afon, Dorothy Street, Gelli, Pentre.				Survey Type >			Management		Initial Survey Date(s) >							22/07/2013						
2220AS951																Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	(1) Asbestos type = Chrysotile, 2 = Amosite, 3 = Crocidolite	Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	PHH ENVIRONMENTAL Recommendation	Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGAR 01711-1	2220AS95 1-004	GF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	35SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/07/13			
G			NGAR 01711-2	2220AS95 1-005	FF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	40SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/07/13			
G			NGAR 01711-3	2220AS95 1-008	External - Bin store	Ceiling	Lining board	Insulating board	Negative asbestos sample	1SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/07/13			
G			NGAR 01711-4	2220AS95 1-009	External	Under cloak	Lining board	Cement - Fully comp flat sheet, tiles, slates & boards	Negative asbestos sample	3LM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/07/13			
H				2220AS95 1-001	GF - Kitchen	Under side sink top	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/07/13			
H				2220AS95 1-002	GF - Kitchen and FF - Bathroom	Floors	Grey sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	7SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/07/13			
H				2220AS95 1-003	GF - All areas except kitchen	Under current flooring	Concrete	Cement	Discounted material (not sampled)	24SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	26/06/15			Laminated flooring has been removed and replaced with carpet over concrete flooring
H				2220AS95 1-006	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	50SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/07/13			
H				2220AS95 1-007	External	Low level brick work	Damp proof course	Bitumen damp proof courses	Discounted material (not sampled)	30SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	22/07/13			