

Flat 5 Pendyrus Court, Hirwaun Place, Tylorstown, Ferndale.				Survey Type >			Management		Initial Survey Date(s) >							31/07/2013								
2220AS973																Management Action								
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	(1 Asbestos type = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Risk ratings			PHH ENVIRONMENTAL			Last date ACM inspected	Last date ACM modified	Note	Licensed work?
														Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	Recommendation							
G			NGA75 40-1	2220AS97 3-004	GF - Hall and FF - All areas	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	41SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	31/07/13					
H				2220AS97 3-001	Kitchen	Floor	Grey speckled sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	6SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	31/07/13					
H				2220AS97 3-002	Kitchen	Under side sink top	Bitumen pad	Bitumen coatings on metal	Discounted material (not sampled)	1No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	31/07/13					
H				2220AS97 3-003	Bathroom	Floor	Beige sheet vinyl	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	4SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	31/07/13					
H				2220AS97 3-005	Roof space	Under roof covering	Sarking felt	Bitumen roofing felts	Discounted material (not sampled)	45SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	31/07/13					

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.