

Kitchen Only - 40 Balaclava Court, Tonypandy.					Survey Type >			Refurbishment		Initial Survey Date(s) >							13/10/2015						
2220AS986A																	Management Action						
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Asbestos type (1 = Chrysotile, 2 = Amosite, 3 = Crocidolite)	Total Material Risk rating "A"	Total Priority Risk rating "B" - Score breakdown available on request	Total Risk Rating "A+B"	 Recommendation		Last date ACM inspected	Last date ACM modified	Note	Licensed work?
G			NGAR01763-1	2220AS986A-001	Kitchen	Underside of sink and drainer	Bitumen pad	Bitumen coatings on metal	Negative asbestos sample	2No	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/10/15			Previously sampled as negative, please refer to previous management survey report	
G			NGAR01763-2	2220AS986A-002	Kitchen	Ceiling	'Artex' - 'Stipple'	Textured coatings & joint compound	Negative asbestos sample	6SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/10/15			Previously sampled as negative, please refer to previous management survey report	
G			NGAR6156-1	2220AS986A-004	Kitchen	Underside of worktops	Paper lining	Paper inc lining to 'strawboard'	Negative asbestos sample	2SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/10/15				
H				2220AS986A-003	Kitchen	Floor	Beige vinyl sheet flooring	PVC vinyl floor tiles & unbacked PVC flooring	Discounted material (not sampled)	6SM	NA	NA	NA	NA	NA	NA	NA	No action not an ACM	13/10/15				

* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.