

Ty Alban, Communal, Llwynypia, Tonypanyd.				Survey Type >			Management		Initial Survey Date(s) >							15/09/2011					
2220AS488																					
Report Section	Extrapolated from Site Ref	UPRN (if applicable)	Lab Ref	Site Ref	Area or room	Position	Component description	Material	Asbestos ID	Extent / approx quantity	** Accessibility	** Damage	** Surface treatment	Risk ratings			Management Action				
														Total Material Risk rating "A"	Total Priority Risk rating "B"	Total Risk Rating "A+B"	 Recommendation				Last date ACM inspected
A			NGA48 15-1	2220AS48 8-001	Flats 1 to 6 - All floors	Ceilings	'Artex' - 'Stipple'	Textured coatings & joint compound	Positive asbestos sample	20SM	1	0	1	3	4	7	Record, manage & monitor	04/04/25			No*
A			NGA48 15-4	2220AS48 8-004	Flats 7 to 12 - All floors	Ceilings	'Artex' - 'Stipple'	Bitumen roofing felts	Positive asbestos sample	20SM	1	0	1	3	4	7	Record, manage & monitor	04/04/25			No
G			NGA48 15-2	2220AS48 8-002	Flats 1 to 6 - 1st and 2nd floors	Floors and stairs	Beige vinyl floor tile	PVC vinyl floor tiles & unbacked PVC flooring	Negative asbestos sample	18SM	NA	NA	NA	NA	NA	NA	No action not an ACM	15/09/11			
G			NGA48 15-3	2220AS48 8-003	Flats 1 to 6 - Stairways	Stair treads	Black stair nosing	Reinforced plastic and resin composites	Negative asbestos sample	28LM	NA	NA	NA	NA	NA	NA	No action not an ACM	15/09/11			
G			NGA48 15-5	2220AS48 8-005	Flats 7 to 12 - 1st and 2nd floors	Floors and stairs	Beige vinyl floor tile and adhesive	PVC vinyl floor tiles & unbacked PVC flooring	Negative asbestos sample	18SM	NA	NA	NA	NA	NA	NA	No action not an ACM	15/09/11			
G			NGA48 15-6	2220AS48 8-006	Flats 7 to 12 - Stairways	Stair treads	Black stair nosing	Reinforced plastic and resin composites	Negative asbestos sample	28SM	NA	NA	NA	NA	NA	NA	No action not an ACM	15/09/11			

\* risk assessment required prior to work.

Where 'Carry Out Repairs', 'Seal', 'Encapsulate' or 'Enclose' is recommended, it is implicit that the ACM is also classified as 'Record, Manage and Monitor'.